



KURNIA EKUITI SDN. BHD.
PRE-CASTING OF REINFORCED CONCRETE INSPECTION FORM

PROJECT :				
DRAWING REFERENCE				
GRID LINE				
STRUCTUAL ELEMENT				
ITEMS	ELEMENT	REPRESENTATIVE TICK (√)		REMARK
		MAIN CONTRACTOR	S.O. / C.O.W.	
A	FORMWORK			
1	Dimension, Levels, Verticality			
2	Adequately Supported or Propped			
3	Joists			
4	Formwork Surface			
B	REINFORCMENT			
1	Corrent Grade, Size, Number and Spacing			
2	Anchorage Length and Lapping			
3	Adequate Chairs, Spacer, etc.			
4	Cover as Required			
B	MECHANICAL AND ELECTRICAL			
	Pipe Fittings, Opening, etc			
	Conduits, Junction Box, Trunking, etc.			
C	GENERAL			
1	Cleanliness - Sawdust, Debries, etc.			
2	No Mud, Oil, Loose, Rust, etc			
Summary :			Approved for casting	
			Signature	
			Date	

ADDITIONAL INFORMATION:		
Schedule Date:		
Estimated Time Start.		HRS.
Estimated Time End:		HRS.
Actual Date:		
Actual Time Start		HRS.
Actual Time End:		HRS.
Concrete Cube Mark		